

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Timeline (July to November 2019)																											
							July	01/07	08/07	15/07	22/07	29/07	05/08	12/08	19/08	26/08	02/09	09/09	16/09	23/09	30/09	07/10	14/10	21/10	28/10	04/11	11/11	18/11	25/11	01/12				
1		Draft Programme Great Malvern Priory																																
2																																		
3		Programme Window	14 wks	Mon 19/08/19	Fri 22/11/19																													
4																																		
5		Schedule																																
6		Preliminaries																																
7		Site Set up	1 wk	Mon 19/08/19	Fri 23/08/19																													
8		Cutting List for West Wall with Tower scaffolding	1 day	Mon 19/08/19	Mon 19/08/19																													
9		Samples	1 wk	Mon 19/08/19	Fri 23/08/19																													
10		Access to North Porch	2 wks	Mon 19/08/19	Fri 30/08/19																													
11																																		
12		North Porch																																
13		Trials and Samples	1 wk	Mon 19/08/19	Fri 23/08/19																													
14		Cutting List	1 day	Mon 02/09/19	Mon 02/09/19																													
15		Cleaning Programme	2 wks	Mon 02/09/19	Fri 13/09/19																													
16		Pinnacles and Parapet	5 wks	Mon 16/09/19	Fri 18/10/19																													
17		Conservation Programme	5 wks	Mon 16/09/19	Fri 18/10/19																													
18		Monitor and Review	4 wks	Fri 18/10/19	Thu 14/11/19																													
19		Dismantle scaffolding	1 wk	Mon 18/11/19	Fri 22/11/19																													
20																																		
21		Internal Cracking																																
22		Conservation Programme	3 wks	Mon 16/09/19	Fri 04/10/19																													
23																																		
24		West Wall																																
25		Lead in time for stone	8 wks	Wed 21/08/19	Tue 15/10/19																													
26		Access to West Wall	1 day	Tue 01/10/19	Tue 01/10/19																													
27		Dismantle and preparation	2 wks	Wed 02/10/19	Tue 15/10/19																													
28		Remove Scaffolding and clean site	2 days	Wed 16/10/19	Thu 17/10/19																													
29		Stone Delivery	1 day	Mon 14/10/19	Mon 14/10/19																													
30		Reinstate Scaffolding	1 day	Wed 16/10/19	Wed 16/10/19																													
31		Conservation and Rebuild	5 wks	Thu 17/10/19	Wed 20/11/19																													
32		Dismantle scaffolding and clean site	1 day	Thu 21/11/19	Thu 21/11/19																													

Project: Great Malvern Priory D
Date: Fri 19/07/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			